

City Council/AlexRenew Board CSO Subcommittee/Workgroup

Alices

A L E X A N D R LA **TO** E N T E R P B LA

••••

Meeting No. 17

January 18, 2023

Recap from October Meeting

- Provided a summary of noise variances with the City of Alexandria
- Tunnel Project Update
- Community Outreach Update

Tonight's Presentation

- Tunnel Project Update
- Update on pile driving activities and mitigation techniques at the Pendleton Street Site
- Community Outreach Update




Summary of RiverRenew Tunnel Project noise variances permitted by the City of Alexandria.


Site	Activity	Noise variance	Hauling	Dates
Pendleton Street	Shaft excavation	5 a.m. – 11 p.m. (Mon-Fri)	7 a.m. – 6 p.m. (Mon-Fri)	Dec 2022 - May 2023
	TBM removal	24/7	7 a.m. – 6 p.m. (Mon-Fri)	Oct 2023 - Dec 2023
AlexRenew	Tunnel construction	24/7	7 a.m. – 6 p.m. (Mon-Fri)	Aug 2022 – Oct 2023

Status of Hazel the TBM

- 300 feet mined
- 10 gantries installed
- 61 rings (366 segments)
- 1 intervention to date



Pendleton Street Site design and construction update.



100%

100%


Pile driving at the Pendleton Street Site will start in February and last through June.

- 250 steel H-piles to depth of 100-feet
- Vertical and angled
- Foundation for diversion facility and promenade
- Accelerated schedule to meet milestone
- 9 a.m. 6 p.m., Mon-Fri





Video of steel pile driving using a diesel impact hammer.




Vibrations associated with pile driving are not anticipated to cause impacts to existing structures.




Anticipated sound levels associated with pile driving at the Pendleton Street Site

Note: Sound levels are measured in decibels (dB). The higher the decibels, the louder the noise. A dBA is a weighted scale for judging loudness that corresponds to the hearing threshold of the human ear.

Pile driving restricted to 9 a.m. – 6 p.m. (Mon-Fri)




Mitigation approaches to minimize sound levels associated with pile driving activities.




5

community.

Pile driving noise shroud in action on Tappan Zee Bridge project.







Update on Pendleton Street Site pile driving community outreach campaign.

- Sip 'n See:
 - Thursdays 11 a.m. 1 p.m.
 - "Special Edition"
- Flyer distribution
- Electronic messaging board
- Updates through CBWG
- Emails
- Website updates
- Social media posts

Pile Driving Activities at the Pendleton **Street Site**

Pendleton Street site overview On rainy days, outdated combined sewer ire in Old Town Alexandria pollutes e Potomac River from an outfall located at dleton Street. To capture these Renew is constructing a diversion ility at this site as part of the RiverRenew nnel Project. The diversion facility will connec ont Tunnel, which will transport combined sewer flows to AlexRenew's ment plant for purification

Pile driving at Pendleton Street The Pendleton Street Diversion Facility and associated promenade require a sturdy foundation supported by 250 steel H-piles.

RiverRenew crews must install these vertical and angled piles to depths of 100 feet in order to support the coming infrastructure. Crews will drive piles within the purple area depicted in the image on the right.

Pile driving is required to keep the RiverRenew Tunnel Project on schedule to meet a mandated completion date of July 1, 2025.

> To stay up to date on construction at the Pendleton Street s activities, sign up for alert emails on **RiverRenew.com/com** or follow us on social media.



To install steel H-piles at the Pendleton Street site, crews will use a diesel-powered impact hammer to drive each pile deep into the stiff Potomac Clay soil layer. Piles are oriented either vertically or at a slight angle.

Unavoidably, this process emits a repeated hammering sound that may be disruptive to those sensitive to noise. Diesel-powered impact hammers produce repeated "whoosh" and "ding" sounds as they strike piles, which happens 40-60 times per minute during installation activity.



levels and employ several noise mitigation

techniques to help lessen the impact on the

lining the perimeter of the site with sound

blankets, stacking conex (shipping container

boxes along Union Street, using vibratory

equipment in upper soil layers, cushioning

the impact hammer, and employing personal

Alexandria community. These techniques include

Sound levels are measured using a weighted decibel scale that corresponds to the hearing threshold of a human ear. Pile driving activity will emit sounds between 75 and 90 dBA, which roughly correlates to soundscapes ranging from a busy city street

Fairfax St

Reducing noise as we build for healthier waterways When will this occur? AlexRenew will continuously monitor sound

Pile driving activity will last from February 2023 through June 2023 and take place only between the hours of 9 a.m. and 6 p.m., Monday through Friday.



To learn more about this essential work, scan the OR code to visit Refer RiverRenew.com. or email us directive and proenew.com, or email us directly at AskRiverRenew@alexren

renew ത



Major construction activities in the next 6 months at Pendleton Street Site.

Feb	Mar	Apr	Мау	Jun	Jul	
Shaft Excavation	avation Permanent Concrete (Shaft and NSS)					
Near Surface Structures (NSS) Deep Foundations and Support of Excavation (SOE)						
5 a.m.– 11 p.m Mon–Fri			–6 p.m. n–Fri	7a.m6p.m. Mon-Fri		
No anticipated impacts to sidewalks, bicycle routes, or travel lanes		No anticipated impacts to sidewalks, bicycle routes, or travel lanes travel lanes				
70 trucks/day		15 trucks/day		70 trucks/day		
Shaft Excavation		Near Surface Structures Deep Foundations (Pile Driving Activities)		Permanent Concrete Construction		



Royal Street Site design and construction update.



Removing concrete forms for diver	Sion chamber support of	excavation
esign Progress	📕 Actual 🚿 Planned	As of Dec 31, 2022
		100%
		100%
onstruction Progress		0ct 2022 ▲
19%		
18%		
		Jul 2024 🔺


 Near surface structure support of excavation ongoing

Parking restrictions near Royal Street Site


- Steel beam deliveries
- Additional deliveries in February



Major construction activities in the next 6 months at Royal Street Site.



Hooffs Run Interceptor design and construction update.



Design Progress	Actual 🚿 Planned	As of Dec 31, 2022
		100%
		100%
Construction Progress		Nov 2022 🔺
21%		
20%		
		Aug 2023 🔺

Major Activities

- Jamieson Ave Site diversion chamber and extension sewer construction ongoing
- African American Heritage Park Site manhole construction ongoing




 African American Heritage Park Site



 Jamieson Avenue Site

Upcoming road and sidewalk changes associated with Hooffs Run Interceptor (April – June 2023).




Major construction activities in the next 6 months at Jamieson Avenue Site.


Feb	Mar	Apr	Мау	June	July
Diversion Chamber, Junction Chamber and Manhole			Open-Cut		Diversion Chamber
◆ · · · · · · · · · · · · · · · · · · ·			Jamieson Avenue ful	Il closure	
7am-6pm Mon-Fri			7am-6pm Mon-Fri		
Lane and sidewalk closures: Duke St and Jamieson Ave		Lane and sidewalk closures: Duke St and Jamieson Ave			
	30 trucks/day			10 trucks/day	
Diversion Chamber, Junction Chamber, and Manhole Construction				Open-Cut Construction	




Major construction activities in the next 6 months at African American Heritage Park Site.



AlexRenew design and construction update.







Major Activities

- TBM mining ongoing
- Near surface structure support of excavation
 ongoing
- Ground improvement for Hooffs Run Interceptor (microtunnel) ongoing

Waterfront Tunnel design and construction update.






Major Activities

- TBM mining ongoing
- Assembling tunnel muck support structures

Major construction activities in the next 6 months at AlexRenew Site.



50 trucks/day

50 trucks/day

30 Trucks/day

Community Outreach Update

Cleaner waterways, Cleaner holidays, happier holidays. happier from RiverRener


Alexandria Scottish Christmas Walk Parade

Historic signage development update

- Presented signage introduction to CBWG in April 2022
- Completed further research for AAHP topics over Summer 2022
- Met with Mr. Myers to get feedback on signage development and additional ideas in October 2022

Legend

- Worked with Dutton & Associates to advance research and develop cohesive narrative for AAHP in Fall 2022
- Coordinated with the City to finalize signage
 locations and topics for AAHP in December 2022
- Designs to be substantially complete by Summer 2023
- Signs to be installed Spring 2025



Upcoming community outreach.







2023-24 Stakeholder Advisory Group Meeting • March 16



