





Recap from May Meeting

- Tunnel boring machine update and journey
- Provided an update on One Water Costs in Alexandria
- Reviewed Wayfinding Signage in African American Heritage Park and at Pendleton St Site
- Tunnel Project progress update
- Tunnel Project 6-month look-ahead
- Community outreach update

Tonight's Presentation

- SAG Feedback
- Tunnel Project Update and Look-Ahead
- Community Listening Sessions recap
- Community Outreach Look-Ahead
- Major Takeaways
- Public Comment Period

Virtual Meeting Best Practices

Video Audio **Participation Camera turned on for SAG** Microphones muted unless Questions for SAG members only will be taken after each section members, when possible speaking Avoid speaking over or interrupting Please use the "Raise Hand" button each other (see Ground Rules) to ask a question Questions will be answered in the order received **Public comment** will be taken at the end of the meeting. Each speaker will be allotted 3 minutes



SAG Feedback



Review and monitor construction/program progress



Communicate progress to the community by leveraging existing networks



Identify concerns and **receive input** from the public




Provide recommendations regarding mitigation of construction impacts





RiverRenew Tunnel Project construction schedule.









Support of Excavation



Excavation



Cut and Cover



Permanent Structures



Tunneling



Restoration




Summary of RiverRenew Tunnel Project noise variances with the City of Alexandria.

Site	Activity	Noise variance	Hauling	Dates
Pendleton Street	Shaft slurry walls	24/7 (11 days total)	24/7 (11 days total)	Aug 2022 - Dec 2022
	Shaft excavation	5 a.m. – 11 p.m. (Mon-Fri)	7 a.m. – 6 p.m. (Mon-Fri)	Dec 2022 - May 2023
	TBM removal	24/7	7 a.m. – 6 p.m. (Mon-Fri)	Oct 2023 - Dec 2023
Royal Street	Shaft slurry walls	24/7 (9 days total)	24/7 (9 days total)	Thru Aug 2022
	Shaft excavation	5 a.m. – 11 p.m. (Mon-Fri)	7 a.m. – 6 p.m. (Mon-Fri)	Sep 2022 - Dec 2022
AlexRenew	Shaft excavation	6 a.m. – 2 a.m. (Mon-Fri)	7 a.m. – 6 p.m. (Mon-Fri)	Thru Aug 2022
	Tunnel construction	24/7	7 a.m. – 6 p.m. (Mon-Fri)	Aug 2022 - Oct 2023



Pendleton Street Site design and construction update.





Major Activities


15%

- Preparing site for backfill
- Site mostly dormant until shaft construction begins in Aug 2022



Nov 2024 ▲

Royal Street Site design and construction update.







Major Activities

- Shaft slurry wall construction ongoing
- Bathtub panels completed




Shaft slurry wall progress at Royal Street.



3,500+ cubic yards (~438 trucks)
Concrete placed to-date




113,000+ pounds (57+ tons) Rebar installed to-date







Hooffs Run Interceptor design and construction update.





Major Activities

- Diversion chamber excavation started
- Outfall 003 extension sewer excavation started
- African American Heritage Park Site support of excavation started




African American Heritage Park Site



Jamieson
 Avenue Site




Managing Hooffs Run Interceptor construction impacts. Road and sidewalk impacts through August 2023.





AlexRenew design and construction update.








Major Activities

- Shaft slurry walls completed
- Depressurization well installation completed
- Screening Shaft excavation nearing completion
- Pumping Shaft excavation ongoing



Alexandria welcomed our healthier waterways heroine on July 14, 2022.










AlexRenew shaft excavation progress.










Major construction activities in the next 6 months at Pendleton St.

Sep Oct Aug Nov Dec Jan **Guide Walls Shaft Slurry Wall Construction** Slurry Setup Excavation 7a.m.-6p.m. 7a.m.-6p.m. 7a.m.-6p.m. 7a.m.-6p.m. Mon-Fri Mon-Fri Mon-Fri No anticipated impacts to sidewalks, bicycle routes, or travel lanes 15 trucks/day 10 trucks/day 75 trucks/day 70 trucks/day Construct Shaft Guide Walls Setup Site for Shaft Slurry Walls Shaft Slurry Wall Construction **Shaft Excavation**





Major construction activities in the next 6 months at Royal St.

Oct Dec Aug Sep Nov Jan **Shaft Slurry Walls Shaft Excavation** Near Surface Structures Support of Excavation 7am-6pm 7am-6pm 7am-6pm Mon-Fri Mon-Fri Mon-Fri No anticipated impacts to sidewalks, bicycle routes, or No anticipated impacts to sidewalks, bicycle routes, or Temporary impacts to traffic in cul-de-sac and bike path travel lanes travel lanes 75 trucks/day 70 trucks/day 20 trucks/day **Near Surface Structures Construct Shaft Slurry Walls Shaft Excavation Support of Excavation**





Major construction activities in the next 6 months at Jamieson Avenue.

Aug	Sep	Oct	Nov	Dec	Jan
Diversion Chamber Op		pen-Cut Divers		ion Chamber and Junction Chamber	
KOBELCO		WATER	THE LINE WILLIAM MATTERS		
7am-6pm Mon-Fri		7am-6pm Mon-Fri		7am-6pm Mon-Fri	
Lane and sidewalk closures: Duke St and Jamieson Ave		Lane and sidewalk closures: Duke St and Jamieson Ave		Lane and sidewalk closures: Duke St and Jamieson Ave	
30 trucks/day		10 trucks/day		30 trucks/day	
Diversion Chamber Construction		Open-Cut Construction		Diversion Chamber and Junction Chamber Construction	



Major construction activities in the next 6 months at African American Heritage Park.

Aug Sep Oct Nov Dec Jan

Junction Chamber Construction Open Cut and Manhole Construction



7am-6pm Mon-Fri

Sidewalk closures (intermittent):
Jamieson Ave, Holland
Parking restrictions (24/7): Jamieson
Path closures (24/7): AAHP

30 trucks/day

Junction Chamber Construction



7am-6pm Mon-Fri

Sidewalk closures (intermittent):
Jamieson Ave, Holland
Parking restrictions (24/7): Jamieson
Path closures (24/7): AAHP

30 trucks/day


Open Cut Construction



Major construction activities in the next 6 months at AlexRenew.









7a.m.-6p.m.

Mon-Fri

30 trucks/day



! 24 hours/day 7 days/week (Hauling 7a.m.-6p.m.) 120 trucks/day

Assemble and Lower Tunnel Boring Machine

TBM Initial Drive

Install Vertical Conveyor

Tunneling

Aug

Hooks Run Interceptor

Sep

Oct

Nov

Dec

Jan


Near Surface Struct. Support of Excavation

Microtunneling




7a.m.-6p.m.
Mon-Fri
50 trucks/day

- Niloro cariiro iii ig



Permanent Concrete Structures



7a.m.–6p.m. Mon–Fri

30 Trucks/day



Community Listening Sessions held July 11–14 engaged a wide audience across all construction sites.



AlexRenew
July 13
Attendees: 1

Royal Street
July 14
Attendees: 20

Hooffs Run Interceptor

July 14
Attendees: 30



Pendleton Street
July 11

Attendees: 50




Upcoming community outreach.




















Meeting Takeaways

- Summary of active and upcoming noise variances for Pendleton St, Royal St, and AlexRenew sites
- Shaft slurry wall excavation ongoing at Royal Street Site
 - Extended work hours communicated via social media, website alerts, and flyer distribution
- Sidewalk and path impacts at AAHP ongoing
- Duke Street and Jamieson Avenue lane closures ongoing
- Shaft excavation nearing completion at AlexRenew
- Tunnel Boring Machine getting ready for action!



